NZ/QC/YPD/T&F-W3/2018-19/P1-CB3

Date: 11-05-2018

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).

{Project*: Pkg 1, 1.Improvement of drains and resurfacing to roads in SFS 208 area in ward no.03, Attur.
2.Improvement of drains and resurfacing to roads in SFS 407 area in ward no.03, Attur.
3.Improvement of drains and resurfacing to roads in SFS 707 area in ward no.03, Attur.
4.Improvement of drains and resurfacing to roads in Industrial area in ward no.03, Attur.
5.Improvement of Roads and drains in CHS 707 area in ward no.03, Attur.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	04-05-18	11-05-18	07	22500	390	17.33	**17.33**
	002	"	"	"	"	385	17.11	
	003	"	"	"	"	395	17.56	

AE

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W3/2018-19/P1-CB3

Date: 11-05-2018

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).

{Project*: Pkg 1, 1.Improvement of drains and resurfacing to roads in SFS 208 area in ward no.03, Attur.
2.Improvement of drains and resurfacing to roads in SFS 407 area in ward no.03, Attur.
3.Improvement of drains and resurfacing to roads in SFS 707 area in ward no.03, Attur.
4.Improvement of drains and resurfacing to roads in Industrial area in ward no.03, Attur.
5.Improvement of Roads and drains in CHS 707 area in ward no.03, Attur.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	04-05-18	11-05-18	07	22500	390	17.33	**17.33**
	002	"	"	"	"	385	17.11	
	003	"	"	"	"	395	17.56	

AE

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NZ/QC/YPD/T&F-W3/2018-19/P1-CB4

Date: 12-05-2018

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).

{Project*: Pkg 1, 1.Improvement of drains and resurfacing to roads in SFS 208 area in ward no.03, Attur.
2.Improvement of drains and resurfacing to roads in SFS 407 area in ward no.03, Attur.
3.Improvement of drains and resurfacing to roads in SFS 707 area in ward no.03, Attur.
4.Improvement of drains and resurfacing to roads in Industrial area in ward no.03, Attur.
5.Improvement of Roads and drains in CHS 707 area in ward no.03, Attur.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	05-05-18	12-05-18	07	22500	385	17.11	**16.96**
	002	"	"	"	"	395	17.56	
	003	"	"	"	"	365	16.22	

KIRAN. R
M.E, (Civil-Engg)

AE

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W3/2018-19/P1-CB5

Date: 15-05-2018

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).

{Project*: Pkg 1, 1.Improvement of drains and resurfacing to roads in SFS 208 area in ward no.03, Attur.
2.Improvement of drains and resurfacing to roads in SFS 407 area in ward no.03, Attur.
3.Improvement of drains and resurfacing to roads in SFS 707 area in ward no.03, Attur.
4.Improvement of drains and resurfacing to roads in Industrial area in ward no.03, Attur.
5.Improvement of Roads and drains in CHS 707 area in ward no.03, Attur.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	08-05-18	15-05-18	07	22500	390	17.33	**17.19**
	002	"	"	"	"	395	17.56	
	003	"	"	"	"	375	16.67	

AE

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W3/2018-19/P1-CB6

Date: 16-05-2018

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).

{Project*: Pkg 1, 1.Improvement of drains and resurfacing to roads in SFS 208 area in ward no.03, Attur.
2.Improvement of drains and resurfacing to roads in SFS 407 area in ward no.03, Attur.
3.Improvement of drains and resurfacing to roads in SFS 707 area in ward no.03, Attur.
4.Improvement of drains and resurfacing to roads in Industrial area in ward no.03, Attur.
5.Improvement of Roads and drains in CHS 707 area in ward no.03, Attur.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	09-05-18	16-05-18	07	22500	395	17.56	**17.33**
	002	"	"	"	"	385	17.11	
	003	"	"	"	"	390	17.33	

AE

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W3/2018-19/P1-CB7

Date: 18-05-2018

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).

{Project*: Pkg 1, 1.Improvement of drains and resurfacing to roads in SFS 208 area in ward no.03, Attur.
2.Improvement of drains and resurfacing to roads in SFS 407 area in ward no.03, Attur.
3.Improvement of drains and resurfacing to roads in SFS 707 area in ward no.03, Attur.
4.Improvement of drains and resurfacing to roads in Industrial area in ward no.03, Attur.
5.Improvement of Roads and drains in CHS 707 area in ward no.03, Attur.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	11-05-18	18-05-18	07	22500	390	17.33	**16.96**
	002	"	"	"	"	385	17.11	
	003	"	"	"	"	370	16.44	

AE

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W3/2018-19/P1-CB8

Date: 21-05-2018

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).

{Project*: Pkg 1, 1.Improvement of drains and resurfacing to roads in SFS 208 area in ward no.03, Attur.
2.Improvement of drains and resurfacing to roads in SFS 407 area in ward no.03, Attur.
3.Improvement of drains and resurfacing to roads in SFS 707 area in ward no.03, Attur.
4.Improvement of drains and resurfacing to roads in Industrial area in ward no.03, Attur.
5.Improvement of Roads and drains in CHS 707 area in ward no.03, Attur.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	14-05-18	21-05-18	07	22500	395	17.56	**17.26**
	002	"	"	"	"	390	17.33	
	003	"	"	"	"	380	16.89	

AE

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Director

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W3/2018-19/P1-CB1A

Date: 30-05-2018

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).

{Project*: Pkg 1, 1.Improvement of drains and resurfacing to roads in SFS 208 area in ward no.03, Attur.
2.Improvement of drains and resurfacing to roads in SFS 407 area in ward no.03, Attur.
3.Improvement of drains and resurfacing to roads in SFS 707 area in ward no.03, Attur.
4.Improvement of drains and resurfacing to roads in Industrial area in ward no.03, Attur.
5.Improvement of Roads and drains in CHS 707 area in ward no.03, Attur.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	02-05-18	30-05-18	28	22500	545	24.22	**23.70**
	002	"	"	"	"	530	23.56	
	003	"	"	"	"	525	23.33	

AE

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W3/2018-19/P1-CB2A

Date: 31-05-2018

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).

{Project*: Pkg 1, 1.Improvement of drains and resurfacing to roads in SFS 208 area in ward no.03, Attur.
2.Improvement of drains and resurfacing to roads in SFS 407 area in ward no.03, Attur.
3.Improvement of drains and resurfacing to roads in SFS 707 area in ward no.03, Attur.
4.Improvement of drains and resurfacing to roads in Industrial area in ward no.03, Attur.
5.Improvement of Roads and drains in CHS 707 area in ward no.03, Attur.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	03-05-18	31-05-18	28	22500	515	22.89	**22.89**
	002	"	"	"	"	510	22.67	
	003	"	"	"	"	520	23.11	

K.R

KIRAN. R
M.E, (Civil-Engg)

DE

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W3/2018-19/P1-CB3A

Date: 01-06-2018

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).

{Project*: Pkg 1, 1.Improvement of drains and resurfacing to roads in SFS 208 area in ward no.03, Attur.
2.Improvement of drains and resurfacing to roads in SFS 407 area in ward no.03, Attur.
3.Improvement of drains and resurfacing to roads in SFS 707 area in ward no.03, Attur.
4.Improvement of drains and resurfacing to roads in Industrial area in ward no.03, Attur.
5.Improvement of Roads and drains in CHS 707 area in ward no.03, Attur.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	04-05-18	01-06-18	28	22500	525	23.33	**23.78**
	002	"	"	"	"	535	23.78	
	003	"	"	"	"	545	24.22	

AE

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W3/2018-19/P1-CB4A

Date: 02-06-2018

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).

{Project*: Pkg 1, 1.Improvement of drains and resurfacing to roads in SFS 208 area in ward no.03, Attur.
2.Improvement of drains and resurfacing to roads in SFS 407 area in ward no.03, Attur.
3.Improvement of drains and resurfacing to roads in SFS 707 area in ward no.03, Attur.
4.Improvement of drains and resurfacing to roads in Industrial area in ward no.03, Attur.
5.Improvement of Roads and drains in CHS 707 area in ward no.03, Attur.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	05-05-18	02-06-18	28	22500	510	22.67	**22.96**
	002	"	"	"	"	525	23.33	
	003	"	"	"	"	515	22.89	

AE

K.R

KIRAN. R
M.E, (Civil-Engg)
For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W3/2018-19/P1-CB5A

Date: 05-06-2018

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).

{Project*: Pkg 1, 1.Improvement of drains and resurfacing to roads in SFS 208 area in ward no.03, Attur.
2.Improvement of drains and resurfacing to roads in SFS 407 area in ward no.03, Attur.
3.Improvement of drains and resurfacing to roads in SFS 707 area in ward no.03, Attur.
4.Improvement of drains and resurfacing to roads in Industrial area in ward no.03, Attur.
5.Improvement of Roads and drains in CHS 707 area in ward no.03, Attur.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	08-05-18	05-06-18	28	22500	535	23.78	**23.41**
	002	"	"	"	"	525	23.33	
	003	"	"	"	"	520	23.11	

AE

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W3/2018-19/P1-CB6A

Date: 06-06-2018

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).

{Project*: Pkg 1, 1.Improvement of drains and resurfacing to roads in SFS 208 area in ward no.03, Attur.
2.Improvement of drains and resurfacing to roads in SFS 407 area in ward no.03, Attur.
3.Improvement of drains and resurfacing to roads in SFS 707 area in ward no.03, Attur.
4.Improvement of drains and resurfacing to roads in Industrial area in ward no.03, Attur.
5.Improvement of Roads and drains in CHS 707 area in ward no.03, Attur.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	09-05-18	06-06-18	28	22500	515	22.89	**22.89**
	002	"	"	"	"	525	23.33	
	003	"	"	"	"	505	22.44	

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANTS BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231,
080 23240187 EMAIL:newzen576@gmail.com

NZ/QC/YPD/T&F-W3/2018-19/P1-CB7A

Date: 08-06-2018

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).

{Project*: Pkg 1, 1.Improvement of drains and resurfacing to roads in SFS 208 area in ward no.03, Attur.
2.Improvement of drains and resurfacing to roads in SFS 407 area in ward no.03, Attur.
3.Improvement of drains and resurfacing to roads in SFS 707 area in ward no.03, Attur.
4.Improvement of drains and resurfacing to roads in Industrial area in ward no.03, Attur.
5.Improvement of Roads and drains in CHS 707 area in ward no.03, Attur.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	11-05-18	08-06-18	28	22500	505	22.44	**22.67**
	002	"	"	"	"	510	22.67	
	003	"	"	"	"	515	22.89	

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W3/2018-19/P1-CB8A

Date: 11-06-2018

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).

{Project*: Pkg 1, 1.Improvement of drains and resurfacing to roads in SFS 208 area in ward no.03, Attur.
2.Improvement of drains and resurfacing to roads in SFS 407 area in ward no.03, Attur.
3.Improvement of drains and resurfacing to roads in SFS 707 area in ward no.03, Attur.
4.Improvement of drains and resurfacing to roads in Industrial area in ward no.03, Attur.
5.Improvement of Roads and drains in CHS 707 area in ward no.03, Attur.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	14-05-18	11-06-18	28	22500	530	23.56	**23.63**
	002	"	"	"	"	540	24.00	
	003	"	"	"	"	525	23.33	

AE

K.R

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com